

**FINANCIAL ACHIEVEMENT FOR THE YEAR 2016-17 ENDING 07-01-2017 FOR THE WORK
“DESIGN AND CONSTRUCTION OF BARRAGE ACROSS RIVER TAWI AT BELICHARANA”
UNDER THE JURISDICTION OF IRRIGATION DIVISION NO-I, JAMMU.**

Estt. Cost (in Crore)	Cumulative release ending 31/03/2016 (Rs. In Lacs)				Cumulative Expenditure ending 31/03/2016 (Rs. In Lacs)				Fund released during 2016-17 upto 07/01/2017 (Rs. In Lacs)				Expenditure during 2016-17 (07/01/2017) (Rs. In Lacs)				Cumm. Expdt. Ending 07/01/2017 (Rs. In Lacs)			
	S.S.	AIBP	13 TH Finance Comm.	Total	S.S.	AIBP	13 TH Finance Comm.	Total	S.S.	AIBP	13 TH Finance Comm.	Total	S.S	AIBP	13 TH Finance Comm.	Total	S.S	AIBP	13 TH Finance Comm.	Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
6970.0	2250.00	2235.53	1250.0	5735.53	2250.0	2235.53	1250.00	5735.53	550.0	-	-	550.0	84.00	-	-	84.00	2250.00	2235.53	1334.00	5819.53