

District wise detail of ongoing NABARD Funded Schemes under Flood Control Sector (State Sector) in respect of I&FC Department Jammu ending 11/2016 Annexure "A"

(₹ in Lakhs)

S. No	Sector	District	RIDF	Name of the Project	Year of Start	Likely year of completion as per norms	Whether AA accorded	Sanctioned Estimated Cost			Cummulative Releases Ending 03/2016			Cummulative Expenditure Ending 03/2016			Balance on 01/04/2016			Fund Disbursement during 2016-17			Expenditure during 2016-17 ending 11/2016			Remarks/ Physical Status	Work done Claims submitted ending 03/2016	
								State Share	Loan	Total	State Share	Loan	Total	State Share	Loan	Total	State Share	Loan	Total	State Share	Loan	Total	State Share	Loan	Total			State Share
1	Flood Control	Jammu	XVI	Construction of PW from village Kattal Battal to U/S of Sidhara Bridge on R/L bank of River Tawi (Constituency Nagrota)	2010-11	2013-14	Yes	55.28	1050.34	1105.62	27.00	292.75	319.75	27.00	292.75	319.75	28.28	757.59	785.87	0.00	0.00	0.00	0.00	0.00	0.00	on going	424.75	
				Total Jammu				55.28	1050.34	1105.62	27.00	292.75	319.75	27.00	292.75	319.75	28.28	757.59	785.87	0.00	0.00	0.00	0.00	0.00	0.00			
2	Flood Control	Kathua	XV	Construction of FPW by way of plugging L/S Creeak of Naj & Bhini River.	2009-10	2012-13	Yes	37.41	710.77	748.18	31.96	358.25	390.21	31.96	358.25	390.21	5.45	352.52	357.97	0.00	0.00	0.00	0.00	0.00	0.00	on going	352.52	
3			XV	Construction of FPW for training of Suter & Talain nallah & its tributaries	2009-10	2012-13	Yes	19.69	374.14	393.83	19.69	211.25	230.94	19.69	211.25	230.94	0.00	162.89	162.89	0.00	0.00	0.00	0.00	0.00	0.00	on going	162.89	
4			XV	Construction of FPW on Basantar nallah & its tributaries	2009-10	2012-13	Yes	11.50	144.45	155.95	11.50	144.47	155.97	11.50	144.44	155.94	0.00	0.01	0.01	0.00	0.00	0.00	0.00	0.00	0.00	0.00	completed	0.00
5			XVI	Construction of FPW for trg. of river Ravi R/S Burni to Madavpur Barrage	2010-11	2013-14	Yes	12.54	238.06	250.60	12.54	184.75	197.29	12.54	184.75	197.29	0.00	53.31	53.31	0.00	0.00	0.00	0.00	0.00	0.00	0.00	on going	53.31
				Total Kathua				81.14	1467.42	1548.56	75.69	898.72	974.41	75.69	898.69	974.38	5.45	568.73	574.18	0.00	0.00	0.00	0.00	0.00	0.00			
6	Flood Control	Poonch	XVI	FPW at Mandi And Drungli Nallah (Poonch)	2010-11	2013-14	Yes	10.54	200.10	210.64	10.54	181.75	192.29	10.54	181.75	192.29	0.00	18.35	18.35	0.00	0.00	0.00	0.00	0.00	0.00	on going	18.35	
				Total Poonch				10.54	200.10	210.64	10.54	181.75	192.29	10.54	181.75	192.29	0.00	18.35	18.35	0.00	0.00	0.00	0.00	0.00	0.00			
7	Flood Control	Doda	XVI	FPW on both bank of Neeru Nallaha from Vill Drudu to Bhalla	2010-11	2013-14	Yes	66.04	1254.80	1320.84	18.00	204.00	222.00	18.00	194.57	212.57	48.04	1060.23	1108.27	0.00	0.00	0.00	0.00	0.00	0.00	on going	335.44	
				Total Doda				66.04	1254.80	1320.84	18.00	204.00	222.00	18.00	194.57	212.57	48.04	1060.23	1108.27	0.00	0.00	0.00	0.00	0.00	0.00			
8	Flood Control	Kishtwar	XVI	FPW in various nallahas in Afani, Hanswar, kundal & Ghandhore etc.	2010-11	2013-14	Yes	47.45	901.64	949.09	16.00	163.75	179.75	16.00	163.75	179.75	31.45	737.89	769.34	0.00	0.00	0.00	0.00	0.00	0.00	on going	50.00	
				Total Kishtwar				47.45	901.64	949.09	16.00	163.75	179.75	16.00	163.75	179.75	31.45	737.89	769.34	0.00	0.00	0.00	0.00	0.00	0.00			
				Grand Total All District (8 Schemes)				260.45	4874.30	5134.75	147.23	1740.97	1888.20	147.23	1731.51	1878.74	113.22	3142.79	3256.01	0.00	0.00	0.00	0.00	0.00	0.00			

(Er. Rajeev Gandotra)
Chief Engineer
 Irrigation and F.C Department
 Jammu