

Major / Medium Irrigation Schemes

- a) Ranbir Canal:- It takes off from River Cheenab at Akhnoor on left bank having Main Canal length 60 Km with 400 km of distribution system passing through 489 villages having CCA of 38608 HA.
- b) New Partap Canal:- It takes off from River Cheenab at Akhnoor on Right side having a length of Main Canals is 33.69 Km with 159.00 Km of distribution system having CCA of 9028 HA.
- c) Kathua Canal:- It takes off from Kashmir Canal having length of Main Canal is 17 Km with 48.30 Km as distribution system having CCA of 8463 HA.

Physical detail of Major and Medium Irrigation Projects Ending 03.2016 (Annexure "A")

S. No	Name of the Project	CCA	Ultimate Irrigation Potential	Potential Created Up Ending 03.2016	Potential Utilized Ending 03.2016	Balance as on 01.04.2016	Length as per project (in Km)		Cummulative Achievement Ending 03.2016 (in Km)		Remarks
							Main Canal	Distributaries	Main Canal	Distributaries	
1	Modernization of Ranbir Canal	38608	55418	54700	54654	718	60.00	420.00	59.27	374.17	Revised DPR amounting to Rs. 19520.00 Lakhs has been submitted to CWC New Delhi MOWR GOI Targetted 2017-18 Subject to availability of funds.
2	Modernization of New Partap Canal	9028	13309	13309	9030	0	33.69	159.00	33.69	159.00	Completed During 2012-12
3	Modernization of Kathua Canal-ph-I	8463	16077	14386	12710	1691	17.00	48.30	16.81	47.72	Scheme Completed
4	Kandi Canal Bholderwah	2200	3229	0	0	3229	38.50	0.00	0.00	0.00	Work abandoned by the contractors and at present the case is subjudice and under investigation by State Vigilance Organization
Total		58299	88033	82395	76394	5638	149	627	109.77	580.89	